

SCHOOL	Scope of Works	Value	Contractor	% PROGRESS W/E							START DATE	END DATE	Team Principal	Responsible Officer	RAG STATUS	Notes: All AMBER or RED indicators must be identified and remedial action & outcome noted.
				06-Jul	13-Jul	20-Jul	27-Jul	03-Aug	10-Aug	17-Aug						
NURSERY SCHOOLS																
Addiewell Nursery	Replacement Heating	£15,000	TBC									ARM	NS	A	Awaiting confirmation elec supply is adequate	
East Calder Nursery	Replacement vinyl in new nursery	£10,000	JB Bennett							02-Jul	17-Aug	AGR	DPR	G	Snagging works in Defects Liability Period (not charged)	
Hopefield Nursery	Internal works - removal of timber screen, new shoe boxes.	£4,000	Building Services							09-Jul	17-Aug	AGR	LB	G		
Winchburgh Nursery	Conversion of existing nursery back to classrooms	£40,000	Hatrick Bruce							02-Jul	17-Aug	AGR	PLT	G	Part of larger contract	
PRIMARY SCHOOLS																
Addiewell/St Thomas	Render work	£3,000	Building Services							02-Jul	16-Aug	DH	JOB	G	No confirmed timescale provided, may be completed before or after summer holidays.	
Armada PS	Asbestos remediation - Classroom	£400	Rhodar							16-Jul	16-Aug	LMCG	SS	G		
Armada PS	Boiler Upgrade	£50,000	Comserve							18-Jul	26-Jul	ARM	CN	G		
Armada PS	Chimney Repairs	£5,000	TBC									ARM	CN	A	Awaiting listed building consent.	
Balbardie PS	Asbestos Remediation boiler/plant area	£7,500	Rhodar							08-Aug	14-Aug	LMCG	SS	G		
Balbardie PS	Relocate IT Cabinet	£15,000	TT Testing							02-Jul	08-Jul	AGR	GR	G		
Balbardie PS	New Entrance	£80,000	Gordon Guthrie							09-Jul	30-Oct	AGR	GR	G	Will extend beyond summer holidays	
Bankton PS	Classroom Partitions	£5,000	TBC									AGR	AC	A	Awaiting quotes	
Blackburn PS	Upgrade Dining Hall Electrics	£2,000	TT Testing							02-Jul	17-Aug	ARM	NS	G		
Blackridge PS	LED Lighting Upgrade	£25,000	RB Grant							02-Jul	17-Aug	ARM	AJH	G		
Blackridge PS	Boundary fence replacement	£5,000	Ross							03-Jul	30-Jul	DH	TR	G		
Boghall PS	Nursery / Fire Stair extensions snagging works	£5,000	Ashwood Scotland							02-Jul	17-Aug	AGR	KS	G	Snagging works in Defects Liability Period	
Carmondean PS	Hall Extension - Snagging works	£5,000	Esh Border							02-Jul	17-Aug	AGR	RS	G	Snagging works in Defects Liability Period	
Croftmalloch PS	Various asbestos remediation work to ceilings and ceiling voids	TBC	TBC							02-Jul	10-Aug	LMCG	AMCG	A	Procurement in progress.	
Croftmalloch PS	Boiler Upgrade	£50,000	Comserve							26-Jul	05-Aug	ARM	CN	G		
Deans PS	Upgrade Nursery Kitchen	£16,000	Building Services							03-Jul	03-Aug	DH	KH	G		
Deans PS	External play area/Fencing	£5,000	Ross							03-Jul	03-Aug	DH	KH	G		
Dechmont PS	Toilet Upgrade	£50,000	TBC									AGR	AK	A	Awaiting Building Warrant	
East Calder PS	Plant areas asbestos encapsulation/remediation	£10,000	Rhodar							23-Jul	30-Jul	LMCG	SS	G		
East Calder PS	Boundary Wall Replacement	£25,000	Ross							02-Jul	18-Aug	DH	IS	A	Agreement/notification of owner occupiers	
East Calder PS	Various works to kitchen; new door & smart board (SF)	£5,000	WLC							02-Jul	18-Aug	DH	IS	A	Awaiting asbestos survey	
Fallahill PS	Replacement Lift	£15,000	TBC									ARM	SG	A	Awaiting quotes	
Howden St Andrews PS	Asbestos removal - ceiling replacement	£17,082	Rhodar							03-Jul	22-Jul	LMCG	AMCG	G		
Howden St Andrews PS	Ceiling Replacement	£40,000	Carter Ceilings							02-Jul	17-Aug	AGR	GR	G		
Knightsridge PS	Courtyard slabs	£4,500	Building Services							03-Jul	03-Aug	DH	KH	G		
Knightsridge PS	LED Lighting Upgrade	£25,000	RB Grant							02-Jul	17-Aug	ARM	AJH	G		
Knightsridge PS	Boiler Upgrade	£50,000	Comserve							26-Jul	02-Aug	ARM	CN	G		
Letham PS	Asbestos removal - FSRA support	TBC	TBC									LMCG	AMCG	A	Analysing results of enabling survey	
Letham PS	FSRA Corridor Doors	£20,000	TBC									AGR	GR	A	Review of scope dependent on Asbestos analysis	
Mid Calder PS	Roofing work	£30,000	Saltire							03-Jul	18-Aug	DH	IS	G		
Murrayfield PS	Asbestos remediation - boiler room	£9,000	Rhodar							31-Jul	07-Aug	LMCG	SS	G		
Our Lady of Lourdes PS	Asbestos removal - toilet upgrade	TBC	Clarkes							02-Jul	18-Aug	LMCG	AMCG	G		
Our Lady of Lourdes PS	Basement Tanking	£10,000	TBC							02-Jul	17-Aug	AGR	GR	G		
Our Lady of Lourdes PS	Toilet Upgrade	£100,000	Warrington							02-Jul	17-Aug	AGR	DG	G		
Parkhead PS	Wall Repairs	£5,000	TBC									AGR	AC	A	Awaiting quotes	
Parkhead PS	FSRA Corridor Doors	£10,000	Response							02-Jul	17-Aug	AGR	GR	G		
Peel PS	Hall Extension - Snagging works	£5,000	Esh Border							02-Jul	17-Aug	AGR	RS	G	Snagging works in Defects Liability Period	
St Anthonys PS	Toilet Upgrade	£90,000	Hatrick Bruce							02-Jul	17-Aug	AGR	AK	G		
St Columba RC PS	Kitchen upgrade	£30,000	TBC/Scamac							03-Jul	03-Aug	DH	TR	G		
St John Ogilvie PS	Boiler Upgrade	£50,000	Comserve							05-Jul	17-Jul	ARM	CN	G		
St Marys Primary School Bathgate	Asbestos remediation - water tower	£15,000	TBC							02-Jul	10-Aug	LMCG	SS	G		
St Marys PS Polbeth	FSRA Cross Corridor Doors	£10,000	Response							02-Jul	17-Aug	AGR	GR	G		
Stoneyburn PS	Asbestos removal - toilet upgrade	TBC	TBC							02-Jul	18-Aug	LMCG	AMCG	G		
Stoneyburn PS	Toilet Upgrade	£165,000	Gordon Guthrie							02-Jul	17-Aug	AGR	AK	G		
Stoneyburn PS	Boundary fence replacement	£19,000	Ross							07-Jul	30-Jul	DH	JOB	G		
Southdale PS	Fitting out of 2 classrooms	£50,000	Ogilvie Construction							02-Jul	13-Jul	AGR	PLT	G	Part of larger contract	

SCHOOL	Scope of Works	Value	Contractor	% PROGRESS W/E							START DATE	END DATE	Team Principal	Responsible Officer	RAG STATUS	Notes: All AMBER or RED indicators must be identified and remedial action & outcome noted.
				06-Jul	13-Jul	20-Jul	27-Jul	03-Aug	10-Aug	17-Aug						
Toronto PS	Asbestos removal above ceilings - ceiling replacement	£14,995	Chamic								02-Jul	22-Jul	LMCG	AMCG	G	
Toronto PS	Ceiling Replacement	£40,000	Carter Ceiling								02-Jul	17-Aug	AGR	GR	G	
Toronto PS	Main doors upgrade	£6,250	Taymore								02-Jul	18-Aug	DH	JOB	G	
Torphichen PS	Extension - Snagging works	£5,000	Hadden Construction								02-Jul	17-Aug	AGR	DPR	G	Snagging works in Defects Liability Period
Torphichen PS	Zoning Conrtols	£5,000	Combserve										ARM	SG	A	Awaiting quotes
Uphall PS	FSRA Stairwell Upgrade	£50,000	Gordon Guthrie								02-Jul	17-Aug	AGR	AK	G	
Williamston PS	Expand Fence (SF)	£1,500	Ross								03-Jul	18-Aug	DH	JOB	G	
Williamston PS	Replace windows	£6,000	Response								03-Jul	18-Aug	DH	JOB	G	
SECONDARY SCHOOLS																
James Young High	Cross corridor doors	£40,000	Response								02-Jul	18-Aug	DH	IS	G	Work may extend beyond Summer holidays. No impact on operation of school.
James Young High	Roller shutter door replacement	£1,000	Taymore								02-Jul	18-Aug	DH	IS	G	
Linlithgow Academy	Science Labs Phase 3	£175,000	Hatrick Bruce								02-Jul	17-Aug	AGR	AK	G	
Linlithgow Academy	Relocate kitchen sockets	£2,500	TT Testing								02-Jul	17-Aug	ARM	NS	G	
St Kentigerns Academy	Various Asbestos remediation works	£15,000	TBC								16-Jul	18-Aug	LMCG	SS	G	
St Kentigerns Academy	Dishwasher replacement	£20,000	TBC								03-Jul	18-Aug	DH	GL	A	May be defered until October
St Kentigerns Academy	Roof Leak Investigation	£2,000	Summers Inman								02-Jul	17-Aug	AGR	AC	G	
St Margarets Academy	Electrical Upgrade	£20,000	TT Testing								16-Jul	20-Jul	ARM	AJH	G	
Whitburn Academy Annexe	Asbestos removal - 01/001	£1,200	Rhodar								15-Aug	15-Aug	LMCG	SS	G	
ASN SCHOOLS																
Beatlie School Campus	Fencing/path & play equip	£8,000	Ross								03-Jul	18-Aug	DH	IS	G	
Beatlie School Campus	Changing area toilet refurb	£1,500	Building Services								02-Jul	18-Aug	DH	IS	G	
Ogilvie Campus	Potential SI works		TBC										AGR	KS	A	Work not yet tendered
NON SCHOOL PROPERTIES																
Bellsquarry CC	Accessibility Works	£50,000	TBC										AGR	DG	A	Awaiting Building Warrant
Armadale Partnership Centre	Nursery extension and internal refurb	£75,000	Ashwood Scotland								02-Jul	31-Aug	AGR	PLT	G	Part of ongoing larger contract works
TOTAL		£1,747,427														