



Location	ACM	Extent	Asbestos Type	Material Risk	Priority Risk	Total Risk	Survey Date	Next Survey	Action Plan	Timescale for action	Sample Status	Sample No
00/005: Store	A-00348: bitumen cable wrap to cable below mains incomer	1 lm	1: Chry	2	3	5	26 May 16	26 May 17	Monitor	12mths	Presumed	P-159347B-P001
		Notes:										
00/007: Waiting area	A-00491: floor tile remnants below skirtings	14 lm	1: Chry	3	4	7	26 May 16	26 May 17	Monitor	12mths	Sampled	P-159347B-S003
		Notes:										
00/007: Waiting area	A-00492: bitumen adhesive below carpet	11 m²	1: Chry	2	4	6	26 May 16	26 May 17	Monitor	12mths	Sampled	P-159347B-S003
		Notes:										
00/008: Store	A-00574: floor tiles in boxing at wall 1 / wall 4 and beneath skirtings	3 lm	1: Chry	3	3	6	26 May 16	26 May 17	Monitor	12mths	Sampled	P-159347B-S004
		Notes:										
00/008: Store	A-00575: bitumen adhesive below carpet and within boxing to wall 1 / wall 4	7 m²	1: Chry	2	3	5	26 May 16	26 May 17	Monitor	12mths	Sampled	P-159347B-S004
		Notes:										
00/009: Toilet	A-00646: floor tiles in boxing at wall 3 & wall 4 and beneath skirtings	1 m²	1: Chry	3	3	6	26 May 16	26 May 17	Monitor	12mths	Sampled	P-159347B-S006
		Notes:										
00/009: Toilet	A-00647: bitumen adehsive below modern vinyl and in boxing at walls 3 & wall 4	4 m²	1: Chry	2	3	5	26 May 16	26 May 17	Monitor	12mths	Sampled	P-159347B-S006
		Notes:										
00/010: Office	A-00700: floor tiles in boxings at wall 3 and beneath skirtings	12 lm	1: Chry	3	3	6	26 May 16	26 May 17	Monitor	12mths	Sampled	P-159347B-S007
		Notes:										
00/010: Office	A-00701: bitumen adhesive below carpet and in boxings at wall 3	11 m²	1: Chry	2	3	5	26 May 16	26 May 17	Monitor	12mths	Sampled	P-159347B-S007
		Notes:										
00/011: Interview Room	A-00758: floor tiles in boxing at walls 1, 2, 3 and beneath skirtings	12 lm	1: Chry	3	3	6	26 May 16	26 May 17	Monitor	12mths	Sampled	P-159347B-S008
		Notes:										
00/011: Interview Room	A-00759: bitumen adhesive below carpet and in boxings at wall 1, 2 & 3	11 m²	1: Chry	2	3	5	26 May 16	26 May 17	Monitor	12mths	Sampled	P-159347B-S008
		Notes:										
01/001: Landing	A-03138: floor tiles below carpet	21 m²	1: Chry	3	3	6	26 May 16	26 May 17	Monitor	12mths	Sampled	P-159347B-S009
		Notes:										
01/001: Landing	A-03139: bitumen adhesive below floor tiles below carpet	21 m²	1: Chry	2	3	5	26 May 16	26 May 17	Monitor	12mths	Sampled	P-159347B-S009
		Notes:										